COMPLETION REPORT

1. Name of Work : MODIFIED ESTIMATE FOR THE WORK OF PROVIDING CEMENT CONCRETE ROADS AT KAMMAGONDANAHALLI AREA IN WARD NO.12 IN SHETTYHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable : P-1277

4. Work Order No. & Dt : 79/27.07.2013

5. Name of Contractor : SRI.R.SHIVARM

6a. Time stipulated for completion of work : 90 day

b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 13244/12-13

8. Check measurement of the Asst. : M.B. No. 13244/12-13
Page No. 132313 to 132316

Asst. Exe. Eng. / Exe. Eng :
Page No.....

9. Name of the Office / Official :
incharge of the work :

10. a) Asst. Engineer N. K. Rao

b) Asst. Exe. Engineer N. K. Rao

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.50 lakhs	17.88 lakhs		

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Rao. N.K.

ASST. ENGINEER

Rao. N.K.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 21/5/14
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. (

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು